


SUMTER COUNTY BOARD OF COUNTY COMMISSIONERS
MEETING DATE – JUNE 22, 2010
FACILITIES DEVELOPMENT PROJECTS

INDEX PAGE:

- 1) PROJECT FINANCIAL STATUS REPORT
- 2) MASTER BUILDING PROJECTS SCHEDULE




SUMTER COUNTY BOARD OF COUNTY COMMISSIONERS
MEETING DATE – JUNE 22, 2010
FACILITIES DEVELOPMENT PROJECTS

TAB 1) PROJECT FINANCIAL STATUS REPORT

PROJECT FINANCIAL STATUS REPORT
 COUNTY BUILDING PROJECTS
 PREPARED BY DOUGLAS L CONWAY
 SCBOCC MEETING DATE JUNE 22, 2010

LINE ITEM #	SQUARE FEET	% COMP	PROJECT DESCRIPTION	CIP	RECOMMENDED CIP ADJUSTMENT(S)	REVISED CIP TOTALS	PAYMENT TO DATE	ORIGINAL CONTRACT(S) AMOUNT	CHANGE ORDERS	ANTICIPATED FUTURE ITEMS	REVISED CONTRACT(S) AMOUNT	GAIN OR (LOSS)	COST PER SQ FT	PROJECT STATUS
BUSHNELL CAMPUS RENOVATIONS :														
1	22,000	2%	JUDICIAL CENTER RENOVATIONS 1ST FL	\$3,236,111	\$0	\$3,236,111	\$72,020	\$74,520	\$0	\$3,161,591	\$3,236,111	\$0	\$147	SCHEMATIC DESIGN
2	11,916	7%	HISTORIC COURTHOUSE - 1ST FLOOR -- STATE ATTORNEY	\$1,308,577	\$0	\$1,308,577	\$90,335	\$132,216	\$0	\$1,176,361	\$1,308,577	\$0	\$109.82	DESIGN - CONSTRUCTION DOCUMENTS
3	16,000	1%	HISTORIC COURTHOUSE 2ND FLOOR	\$720,000	\$0	\$720,000	\$6,080	\$41,760	\$0	\$678,240	\$720,000	\$0	\$45	SCHEMATIC DESIGN
4	16,000	1%	HISTORIC COURTHOUSE 3RD FLOOR	\$720,000	\$0	\$720,000	\$6,825	\$43,506	\$0	\$676,494	\$720,000	(\$0)	\$45.00	DESIGN PHASE
5	45,000	1%	HISTORIC COURTHOUSE EXTERIOR ENVELOPE	\$500,000	\$0	\$500,000	\$6,150	\$6,450	\$0	\$493,550	\$500,000	\$0	\$11	DESIGN PHASE
6	5,000	37%	COURTHOUSE SECURITY VESTIBULE \ RESTROOMS AND SECURITY DOORS FOR BOTH FACILITIES	\$1,665,997	\$0	\$1,665,997	\$610,269	\$1,482,007	\$0	\$183,990	\$1,665,997	(\$0)	\$333	STRUCTURE IS IN PLACE - MEP ROUGH - INS
	33,916		BUSHNELL CAMPUS RENOVATIONS TOTAL	\$8,150,685	\$0	\$8,150,685	\$791,680	\$1,780,459	\$0	\$6,370,226	\$8,150,685	(\$0)	\$240	
JAIL EXPANSION PROJECT FACILITIES														
7	N/A		JAIL SITEWORK	\$1,646,935	\$0	\$1,646,935	\$1,619,023	\$1,670,012	\$0	\$0	\$1,670,012	(\$23,077)		SWFWMD APPROVED
8	29,335		IMMEDIATE NEEDS FACILITY	\$5,242,156	\$0	\$5,242,156	\$4,913,072	\$4,900,037	\$0	\$0	\$4,900,037	\$342,119	\$167	CERTIFICATE OF OCCUPANCY - 08 10 2009
9	19,052		180 BED HOUSING FACILITY	\$2,572,500	\$0	\$2,572,500	\$2,506,517	\$2,462,137	\$0	\$0	\$2,462,137	\$110,363	\$129	CERTIFICATE OF OCCUPANCY - 08 10 2009
10	5,521		KITCHEN FACILITY	\$603,089	\$0	\$603,089	\$1,139,091	\$1,133,427	\$0	\$0	\$1,133,427	(\$530,338)	\$205	CERTIFICATE OF OCCUPANCY - 08 03 2009
11	44,699		INTAKE AND RELEASE FACILITY	\$7,998,000	\$0	\$7,998,000	\$7,744,846	\$7,644,268	\$0	\$0	\$7,644,268	\$353,732	\$171	CERTIFICATE OF OCCUPANCY - 12 03 2009
12	1,955		VIDEO VISITATION	\$358,530	\$0	\$358,530	\$587,515	\$582,321	\$0	\$0	\$582,321	(\$223,791)	\$298	CERTIFICATE OF OCCUPANCY - 08 03 2009
			EQUIP - VIDEO CARRELS - LAUNDRY & KITCHEN - BEDS	\$718,680	\$0	\$718,680	\$718,680	\$718,680	\$0	\$0	\$718,680	\$0	\$0	
			JAIL CONST. MGT FEE	\$2,256,575	\$0	\$2,256,575	\$2,256,575	\$2,256,575	\$0	\$0	\$2,256,575	\$0	\$0	
			PROJECT CONTINGENCY PER GMP	\$603,535	\$0	\$603,535	\$0	\$0	\$0	\$150,196	\$150,196	\$453,339		
			AMENDMENT # 1	\$0	\$0	\$0	\$442,919	\$442,919	\$0	\$0	\$442,919	(\$442,919)	\$0	
			AMENDMENT # 1 - REVISED	\$255,850	\$0	\$255,850	\$216,600	\$216,600	\$0	\$0	\$216,600	\$39,250		
			AMENDMENT # 2 - 1988 FIRE ALARM SYSTEM	\$295,063	\$0	\$295,063	\$269,135	\$269,135	\$0	\$0	\$269,135	\$25,928		
			AMENDMENT # 3 - OWNER DIRECT PURCHASE	(\$5,332,500)	\$0	(\$5,332,500)	(\$5,332,500)	(\$5,332,500)	\$0	\$0	(\$5,332,500)	\$0		
	100,562		A D MORGAN - GMP TOTAL	\$17,218,413	\$0	\$17,218,413	\$17,081,473	\$16,963,611	\$0	\$150,196	\$17,113,807	\$104,606	\$170	
			JAIL ARCHITECT - ENGINEER FEES	\$2,134,000	\$0	\$2,134,000	\$2,208,087	\$2,134,000	\$104,606	\$0	\$2,238,606	(\$104,606)		
			CITY OF BUSHNELL - UTILITIES	\$157,303	\$0	\$157,303	\$157,303	\$157,303	\$0	\$0	\$157,303	\$0		
			OWNER DIRECT PURCHASE MATERIALS & EQUIP - SCBOCC	\$5,332,500	\$0	\$5,332,500	\$5,332,500	\$5,332,500	\$0	\$0	\$5,332,500	\$0		
	100,562	100%	JAIL EXPANSION TOTAL	\$24,842,216	\$0	\$24,842,216	\$24,779,363	\$24,587,414	\$104,606	\$150,196	\$24,842,216	(\$0)	\$247	
13			MAIN JAIL (1988) RENOVATIONS	\$1,500,000	\$0	\$1,500,000	\$0	\$160,541	\$0	\$1,339,459	\$1,500,000	\$0		A/E CONTRACT AWARDED \ DESIGN PHASE
14	45,941	37%	THE VILLAGES SUMTER COUNTY SERVICE CENTER & LIBRARY	\$8,000,000	\$0	\$8,000,000	\$2,995,343	\$6,117,418	\$78,650	\$1,803,931	\$7,999,999	\$1	\$174	85 % DRIED-IN; FINISHED TRADES HAVE HUNG DRYWALL
FIRE STATION PROJECTS														
15	5,850	9%	FIRE & RESCUE STATION 31 AT WILDWOOD - RENOVATION	\$441,975	\$0	\$441,975	\$38,061	\$45,635	\$7,938	\$388,402	\$441,975	\$0	\$76	GENERAL CONTRACTOR REP RECEIVED 06 01 210
16	5,355	9%	FIRE & RESCUE STATION 32 AT OXFORD - RENOVATION	\$433,350	\$0	\$433,350	\$39,286	\$47,268	\$851	\$385,231	\$433,350	(\$0)	\$81	GENERAL CONTRACTOR REP RECEIVED 06 01 210
17	7,870	4%	FIRE & RESCUE STATION 22 AT WEST BUSHNELL - PROTOTYPE	\$1,136,525	\$0	\$1,136,525	\$49,778	\$70,432	\$12,187	\$1,053,906	\$1,136,525	(\$0)	\$144	GENERAL CONTRACTOR REP RECEIVED 06 01 210
18	7,870	8%	FIRE & RESCUE STATION 33 AT COLEMAN - PROTOTYPE	\$1,136,525	\$0	\$1,136,525	\$91,058	\$112,637	\$19,978	\$1,003,910	\$1,136,525	(\$0)	\$144	GENERAL CONTRACTOR REP RECEIVED 06 01 210
FACILITIES MAINTENANCE PROJECTS														
FEMA GROUNDHOG DAY GRANTS														
19		56%	LAKE PANASOFFKEE COMMUNITY CENTER - phase 1	\$36,000	\$12,000	\$48,000	\$27,000	\$33,887	\$0	\$14,113	\$48,000	\$0		A/E DESIGN SUBMITTED TO STATE FOR REVIEW
20		15%	SHERIFF'S ADMINISTRATION OFFICE - BUSHNELL	\$22,034	\$7,345	\$29,379	\$4,500	\$4,500	\$0	\$24,879	\$29,379	\$0		RFP TO BE RELEASE PRIOR TO JUNE 30, 2010
21		29%	CENTER HILL CITY HALL	\$8,387	\$2,795	\$11,182	\$3,200	\$3,200	\$0	\$7,982	\$11,182	\$0		RFP TO BE RELEASE PRIOR TO JUNE 30, 2010
22		69%	BUSHNELL COMMUNITY CENTER	\$12,750	\$4,250	\$17,000	\$11,704	\$11,704	\$0	\$5,296	\$17,000	\$0		RFP TO BE RELEASE PRIOR TO JUNE 30, 2010
22	289,364		PROJECT TOTALS	\$45,720,447	\$26,390	\$45,746,837	\$28,830,973	\$32,975,095	\$224,210	\$12,547,531	\$45,746,837	(\$0)		



SUMTER COUNTY BOARD OF COUNTY COMMISSIONERS
MEETING DATE – JUNE 22, 2010
FACILITIES DEVELOPMENT PROJECTS

TAB 2) MASTER BUILDING PROJECTS SCHEDULE

ID	Task Name	Duration	Start	Finish	1	June 11	July 1	July 21	August 11	September 1	Sept											
					5/30	6/6	6/13	6/20	6/27	7/4	7/11	7/18	7/25	8/1	8/8	8/15	8/22	8/29	9/5	9/12	9/19	9/26
1																						
2	JUDICIAL CENTER - RENOVATIONS 1ST FLOOR ONLY	1759 days	Wed 2/20/08	Fri 11/14/14																		
3	✓ SPACE PROGRAM	75 days	Wed 2/20/08	Mon 6/2/08																		
4	✓ EVALUATE EXISTING BUILDING	75 days	Wed 2/20/08	Mon 6/2/08																		
5	✓ CONCEPTUAL DESIGN PHASE FOR OPTIONS & FEASIBILITY	225 days	Tue 6/3/08	Tue 5/19/09																		
6	FINAL DESIGN - CONSTRUCTION DRAWINGS & SPECIFICATIONS -	90 days	Mon 12/2/13	Fri 4/4/14																		
7	BIDDING AND CONSTRUCTION PHASE	160 days	Mon 4/7/14	Fri 11/14/14																		
8	HISTORIC COURTHOUSE RENOVATIONS 1ST FLOOR	771 days	Wed 2/20/08	Tue 2/1/11																		
9	✓ SPACE PROGRAM	40 days	Wed 2/20/08	Mon 4/14/08																		
10	✓ EVALUATE EXISTING BUILDING	39 days	Wed 2/20/08	Fri 4/11/08																		
11	✓ CONCEPTUAL DESIGN PHASE FOR OPTIONS & FEASIBILITY	37 days	Mon 3/31/08	Tue 5/20/08																		
12	✓ SCBOCC APPROVAL OF FINAL DESIGN PHASE FEES	1 day	Tue 5/27/08	Tue 5/27/08																		
13	FINAL DESIGN - CONSTRUCTION DRAWINGS & SPECIFICATIONS	535 days	Wed 5/28/08	Tue 6/15/10																		
14	BIDDING PHASE	45 days	Wed 6/16/10	Tue 8/17/10																		
15	CONSTRUCTION PHASE - SHALL BEGIN ONCE THE SECURITY VESTIBULE IS COMPLETE	120 days	Wed 8/18/10	Tue 2/1/11																		
16																						
17	HISTORIC COURTHOUSE RENOVATIONS 2ND FLOOR	395 days	Mon 3/1/10	Fri 9/2/11																		
18	DESIGN PHASE	90 days	Mon 3/1/10	Fri 7/2/10																		
19	PERMIT	30 days	Mon 7/5/10	Fri 8/13/10																		
20	BIDDING	45 days	Mon 7/5/10	Fri 9/3/10																		
21	CONSTRUCTION PHASE (upon completion of the 1st floor)	150 days	Wed 2/2/11	Tue 8/30/11																		
22	FACILITY SET-UP AND OCCUPANCY	3 days	Wed 8/31/11	Fri 9/2/11																		
23																						
24	HISTORIC COURTHOUSE RENOVATIONS 3RD FLOOR	548 days	Mon 3/1/10	Wed 4/4/12																		

Project: JUDICIAL SCHEDULE
Date: Wed 6/16/10

Task
Split



Progress
Milestone



Summary

Project Summary



External Tasks

External Milestone



Deadline



ID	Task Name	Duration	Start	Finish	June 11		July 1		July 21		August 11		September 1		Septe					
					5/30	6/6	6/13	6/20	6/27	7/4	7/11	7/18	7/25	8/1	8/8	8/15	8/22	8/29	9/5	9/12
25	DESIGN PHASE	90 days	Mon 3/1/10	Fri 7/2/10																
26	PERMIT	30 days	Mon 7/5/10	Fri 8/13/10																
27	BIDDING	45 days	Mon 7/5/10	Fri 9/3/10																
28	CONSTRUCTION PHASE (upon completion of the 2nd floor)	150 days	Mon 9/5/11	Fri 3/30/12																
29	FACILITY AND OCCUPANCY	3 days	Mon 4/2/12	Wed 4/4/12																
30																				
31	HISTORIC COURTHOUSE EXTERIOR BUILDING ENVELOP RENOVATIONS	288 days	Mon 3/1/10	Wed 4/6/11																
32	DESIGN PHASE	90 days	Mon 3/1/10	Fri 7/2/10																
33	PERMIT	30 days	Mon 7/5/10	Fri 8/13/10																
34	BIDDING	45 days	Mon 7/5/10	Fri 9/3/10																
35	CONSTRUCTION PHASE	150 days	Mon 9/6/10	Fri 4/1/11																
36	FACILITY	3 days	Mon 4/4/11	Wed 4/6/11																
37																				
38	COURTHOUSE SECURITY VESTIBULE \ RESTROOMS AND SECURITY DOORS FOR BOTH FACILITIES	556 days	Tue 7/1/08	Tue 8/17/10																
39	✓ DESIGN PHASE	229 days	Tue 7/1/08	Fri 5/15/09																
40	✓ PERMIT	5 days	Mon 5/18/09	Fri 5/22/09																
41	✓ BIDDING	55 days	Wed 7/29/09	Tue 10/13/09																
42	CONSTRUCTION PHASE	201 days	Wed 11/4/09	Wed 8/11/10																
43	FACILITY SET-UP & OCCUPANCY	4 days	Thu 8/12/10	Tue 8/17/10																
44																				
45	JAIL EXPANSION PROJECT INCLUDES THE FOLLOWING FACILITIES:	539 days	Wed 10/10/07	Fri 10/30/09																
46	SITWORK - CONSTRUCTION	434 days	Tue 8/14/07	Thu 4/9/09																
47																				
48	✓ IMMEDIATE NEEDS POD FACILITY	521 days	Tue 8/14/07	Mon 8/10/09																

Project: JUDICIAL SCHEDULE
Date: Wed 6/16/10

Task
Split



Progress
Milestone



Summary

Project Summary



External Tasks

External Milestone



Deadline



ID	Task Name	Duration	Start	Finish	1	June 11	July 1	July 21	August 11	September 1	Sept						
					5/30	6/6	6/13	6/20	6/27	7/4	7/11	7/18	7/25	8/1	8/8	8/15	8/22
49	✓ DESIGN PHASE	110 days	Tue 8/14/07	Mon 1/14/08													
50	✓ BIDDING	34 days	Thu 1/10/08	Tue 2/26/08													
51	✓ PERMITTING	44 days	Tue 1/15/08	Fri 3/14/08													
52	✓ CONSTRUCTION PHASE	393 days	Thu 2/7/08	Fri 8/7/09													
53	✓ FACILITY SET-UP & OCCUPANCY	1 day	Mon 8/10/09	Mon 8/10/09													
54																	
55	✓ 180 BED HOUSING FACILITY	521 days	Tue 8/14/07	Mon 8/10/09													
56	✓ DESIGN PHASE	110 days	Tue 8/14/07	Mon 1/14/08													
57	✓ PERMITTING	46 days	Mon 1/14/08	Sat 3/15/08													
58	✓ BIDDING	34 days	Thu 1/10/08	Tue 2/26/08													
59	✓ CONSTRUCTION PHASE	369 days	Wed 3/12/08	Fri 8/7/09													
60	✓ FACILITY SET-UP & OCCUPANCY	1 day	Mon 8/10/09	Mon 8/10/09													
61																	
62	✓ KITCHEN FACILITY	516 days	Tue 8/14/07	Mon 8/3/09													
63	✓ DESIGN PHASE	110 days	Tue 8/14/07	Mon 1/14/08													
64	✓ BIDDING	32 days	Mon 1/14/08	Tue 2/26/08													
65	✓ PERMIT	74 days	Mon 1/14/08	Wed 4/23/08													
66	✓ CONSTRUCTION PHASE	361 days	Sat 3/15/08	Fri 7/31/09													
67	✓ FACILITY SET-UP & OCCUPANCY	1 day	Mon 8/3/09	Mon 8/3/09													
68																	
69	INTAKE & RELEASE FACILITY	650 days	Tue 8/14/07	Fri 2/5/10													
70	✓ DESIGN PHASE	187 days	Tue 8/14/07	Tue 4/29/08													
71	✓ PERMIT	15 days	Wed 4/30/08	Tue 5/20/08													
72	✓ BIDDING	47 days	Wed 4/30/08	Thu 7/3/08													

Project: JUDICIAL SCHEDULE
Date: Wed 6/16/10

Task
Split



Progress
Milestone



Summary
Project Summary



External Tasks
External Milestone



Deadline



ID	Task Name	Duration	Start	Finish	1 5/30	June 11 6/6	June 20 6/20	July 4 7/4	July 18 7/18	July 25 7/25	August 1 8/1	August 8 8/8	August 15 8/15	August 22 8/22	August 29 8/29	September 5 9/5	September 12 9/12	September 19 9/19	September 26 9/26	
97	DESIGN DEVELOPMENT	30 days	Wed 6/17/09	Tue 7/28/09																
98	CONSTRUCTION DRAWINGS AND SPECS	60 days	Wed 7/29/09	Tue 10/20/09																
99	PERMIT	15 days	Wed 10/21/09	Tue 11/10/09																
100	BIDDING	22 days	Fri 10/30/09	Tue 12/8/09																
101	CONSTRUCTION PHASE	183 days	Tue 12/8/09	Fri 8/20/10																
102	FACILITY SET-UP & OCCUPANCY	5 days	Fri 8/20/10	Fri 8/27/10																
103																				
104	PHASE 1 - FIRE STATION CONSTRUCTION AND RENOVATION	160 days	Wed 5/26/10	Tue 1/4/11																
105																				
106	FIRE STATION # 22 BUSHNELL - PROTOTYPE	406 days	Tue 8/18/09	Tue 3/8/11																
107	RFP FOR A/E SERVICES	35 days	Tue 8/18/09	Mon 10/5/09																
108	SELECTION COMMITTEE REVIEW TO SHORT LIST	1 day	Tue 10/13/09	Tue 10/13/09																
109	A/E PRESENTATIONS	1 day	Fri 10/23/09	Fri 10/23/09																
110	SCBOCC APPROVE NEGOTIATION	1 day	Tue 10/27/09	Tue 10/27/09																
111	STAFF CONTRACT NEGOTIATIONS	5 days	Wed 10/28/09	Tue 11/3/09																
112	SCBOCC APPROVE CONTRACT	1 day	Tue 11/10/09	Tue 11/10/09																
113	NOTICE TO PROCEED	1 day	Wed 11/11/09	Wed 11/11/09																
114	DESIGN PHASE	78 days	Thu 11/12/09	Mon 3/1/10																
115	RFP PHASE FOR GENERAL CONTRACTOR	39 days	Thu 4/8/10	Tue 6/1/10																
116	SELECTION COMMITTEE REVIEW	5 days	Wed 6/2/10	Tue 6/8/10																
117	SCBOCC CONTRACT APPROVAL	1 day	Tue 7/27/10	Tue 7/27/10																
118	CONSTRUCTION PHASE	157 days	Wed 7/28/10	Thu 3/3/11																
119	FACILITY SET - UP AND OCCUPANCY	3 days	Fri 3/4/11	Tue 3/8/11																
120																				

Project: JUDICIAL SCHEDULE
Date: Wed 6/16/10

Task		Progress		Summary		External Tasks		Deadline	
Split		Milestone		Project Summary		External Milestone			

ID	Task Name	Duration	Start	Finish	1	June 11	July 1	July 21	August 11	September 1	Sept						
					5/30	6/6	6/13	6/20	6/27	7/4	7/11	7/18	7/25	8/1	8/8	8/15	8/22
121	FIRE STATION # 31 WILDWOOD - RENOVATION	376 days	Tue 8/18/09	Tue 1/25/11													
122	✓ RFP FOR A/E SERVICES	35 days	Tue 8/18/09	Mon 10/5/09													
123	✓ SELECTION COMMITTEE REVIEW TO SHORT LIST	1 day	Tue 10/13/09	Tue 10/13/09													
124	✓ A/E PRESENTATIONS	1 day	Fri 10/23/09	Fri 10/23/09													
125	✓ SCBOCC APPROVE NEGOTIATION	1 day	Tue 10/27/09	Tue 10/27/09													
126	✓ STAFF CONTRACT NEGOTIATIONS	5 days	Wed 10/28/09	Tue 11/3/09													
127	✓ SCBOCC APPROVE A/E CONTRACT	1 day	Tue 11/10/09	Tue 11/10/09													
128	✓ NOTICE TO PROCEED	1 day	Wed 11/11/09	Wed 11/11/09													
129	✓ DESIGN PHASE	78 days	Thu 11/12/09	Mon 3/1/10													
130	☒ RFP PHASE FOR GENERAL CONTRACTOR	39 days	Thu 4/8/10	Tue 6/1/10													
131	☒ SELECTION COMMITTEE REVIEW	5 days	Mon 6/28/10	Fri 7/2/10													
132	☒ SCBOCC CONTRACT APPROVAL	1 day	Tue 7/27/10	Tue 7/27/10													
133	CONSTRUCTION PHASE	127 days	Wed 7/28/10	Thu 1/20/11													
134	FACILITY SET - UP AND OCCUPANCY	3 days	Fri 1/21/11	Tue 1/25/11													
135																	
136	☒ PHASE 2 FIRE STATION CONSTRUCTION AND RENOVATION	294 days	Wed 5/26/10	Mon 7/11/11													
137																	
138	FIRE STATION # 32 OXFORD - RENOVATION	506 days	Tue 8/18/09	Tue 7/26/11													
139	✓ RFP FOR A/E SERVICES	35 days	Tue 8/18/09	Mon 10/5/09													
140	✓ SELECTION COMMITTEE REVIEW TO SHORT LIST	1 day	Tue 10/13/09	Tue 10/13/09													
141	✓ A/E PRESENTATIONS	1 day	Fri 10/23/09	Fri 10/23/09													
142	✓ SCBOCC APPROVE NEGOTIATION	1 day	Tue 10/27/09	Tue 10/27/09													
143	✓ STAFF CONTRACT NEGOTIATIONS	5 days	Wed 10/28/09	Tue 11/3/09													
144	✓ SCBOCC APPROVE A/E CONTRACT	1 day	Tue 11/10/09	Tue 11/10/09													

Project: JUDICIAL SCHEDULE
Date: Wed 6/16/10

Task		Progress		Summary		External Tasks		Deadline	
Split		Milestone		Project Summary		External Milestone			

