


SUMTER COUNTY BOARD OF COUNTY COMMISSIONERS  
MEETING DATE – OCTOBER 26, 2010  
FACILITIES DEVELOPMENT PROJECTS

INDEX PAGE:

- 1) PROJECT FINANCIAL STATUS REPORT
- 2) MASTER BUILDING PROJECTS SCHEDULE




SUMTER COUNTY BOARD OF COUNTY COMMISSIONERS  
MEETING DATE – OCTOBER 26, 2010  
FACILITIES DEVELOPMENT PROJECTS

TAB 1) PROJECT FINANCIAL STATUS REPORT

PROJECT FINANCIAL STATUS REPORT  
COUNTY BUILDING PROJECTS  
PREPARED BY DOUGLAS L. CONWAY  
SCBOCC MEETING DATE OCTOBER 26, 2010

LINE ITEM #	SQUARE FEET	% COMP	PROJECT DESCRIPTION	CIP	RECOMMENDED CIP ADJUSTMENT(S)	REVISED CIP TOTALS	PAYMENT TO DATE	ORIGINAL CONTRACT(S) AMOUNT	CHANGE ORDERS	ANTICIPATED FUTURE ITEMS	REVISED CONTRACT(S) AMOUNT	GAIN OR (LOSS)	COST PER SQ FT	PROJECT STATUS
<b>BUSHNELL CAMPUS RENOVATIONS :</b>														
1	22,000	2%	JUDICIAL CENTER RENOVATIONS 1ST FL	\$3,236,111	\$0	\$3,236,111	\$72,020	\$74,520	\$0	\$3,161,591	\$3,236,111	\$0	\$147	SCHEMATIC DESIGN
2	11,916	7%	HISTORIC COURTHOUSE - 1ST FLOOR -- STATE ATTORNEY	\$1,308,577	\$0	\$1,308,577	\$90,335	\$132,216	\$0	\$1,176,361	\$1,308,577	\$0	\$109.82	DESIGN - CONSTRUCTION DOCUMENTS
3	16,000	1%	HISTORIC COURTHOUSE 2ND FLOOR	\$720,000	\$0	\$720,000	\$6,080	\$41,760	\$0	\$678,240	\$720,000	\$0	\$45	SCHEMATIC DESIGN
4	16,000	1%	HISTORIC COURTHOUSE 3RD FLOOR	\$720,000	\$0	\$720,000	\$6,825	\$43,506	\$0	\$676,494	\$720,000	(\$0)	\$45.00	DESIGN PHASE
5	45,000	1%	HISTORIC COURTHOUSE EXTERIOR ENVELOPE	\$500,000	\$0	\$500,000	\$6,150	\$6,450	\$0	\$493,550	\$500,000	\$0	\$11	DESIGN PHASE
6	5,000	60%	COURTHOUSE SECURITY VESTIBULE \ RESTROOMS AND SECURITY DOORS FOR BOTH FACILITIES	\$2,028,745	\$0	\$2,028,745	\$1,213,345	\$1,482,007	\$362,747	\$183,990	\$2,028,745	\$0	\$406	FINISH TRADES WORKING
	33,916		<b>BUSHNELL CAMPUS RENOVATIONS TOTAL</b>	<b>\$8,513,433</b>	<b>\$0</b>	<b>\$8,513,433</b>	<b>\$1,394,765</b>	<b>\$1,780,459</b>	<b>\$362,747</b>	<b>\$6,370,226</b>	<b>\$8,513,433</b>	<b>\$0</b>	<b>\$251</b>	
<b>JAIL EXPANSION PROJECT FACILITIES</b>														
CONTRACT DEFICIENCIES -- CORRECTIVE ACTION PLAN														
7	29,335		IMMEDIATE NEEDS FACILITY											CONTRACT DEFICIENCIES - CORRECTIVE ACTION PLAN
8	19,052		180 BED HOUSING FACILITY											CONTRACT DEFICIENCIES - CORRECTIVE ACTION PLAN
9	5,521		KITCHEN FACILITY											CONTRACT DEFICIENCIES - CORRECTIVE ACTION PLAN
10	44,699		INTAKE AND RELEASE FACILITY											CONTRACT DEFICIENCIES - CORRECTIVE ACTION PLAN
11	1,955		VIDEO VISITATION											CONTRACT DEFICIENCIES - CORRECTIVE ACTION PLAN
EQUIP - VIDEO CARRELS - LAUNDRY & KITCHEN - BEDS														
JAIL CONST. MGT FEE														
12			MAIN JAIL (1988) RENOVATIONS	\$1,500,000	\$0	\$1,500,000	\$30,499	\$160,541	\$0	\$1,339,459	\$1,500,000	\$0		MECH. ELEC. PLUMB & SECURITY DESIGN
13	45,599	73%	THE VILLAGES SUMTER COUNTY SERVICE CENTER & LIBRARY	\$8,000,000	\$0	\$8,000,000	\$5,842,885	\$6,210,128	\$15,930	\$1,773,942	\$8,000,000	(\$0)	\$175	TCO ISSUES 09 16 2010 - MOVED 1ST FL 09 17 2010
<b>FIRE STATION PROJECTS</b>														
14	5,850	11%	FIRE & RESCUE STATION 31 AT WILDWOOD - RENOVATION	\$332,000	\$0	\$332,000	\$38,061	\$45,635	\$7,938	\$278,427	\$332,000	\$0	\$57	SELECTION COMMITTEE IS REVIEWING
15	5,355	11%	FIRE & RESCUE STATION 32 AT OXFORD - RENOVATION	\$352,000	\$0	\$352,000	\$39,286	\$47,268	\$851	\$303,881	\$352,000	(\$0)	\$66	SELECTION COMMITTEE IS REVIEWING
16	7,870	4%	FIRE & RESCUE STATION 22 AT WEST BUSHNELL - PROTOTYPE	\$1,131,453	\$0	\$1,131,453	\$49,778	\$1,119,266	\$12,187	\$0	\$1,131,453	(\$0)	\$144	AWARD CONTRACT 10 12 2010
17	7,870	7%	FIRE & RESCUE STATION 33 AT COLEMAN - PROTOTYPE	\$1,234,053	\$0	\$1,234,053	\$91,058	\$1,214,075	\$19,978	\$0	\$1,234,053	(\$0)	\$157	AWARD CONTRACT 10 12 2010
<b>FACILITIES MAINTENANCE PROJECTS</b>														
FEMA GROUNDHOG DAY GRANTS														
18		56%	LAKE PANASOFFKEE COMMUNITY CENTER - phase 1	\$36,000	\$12,000	\$48,000	\$27,000	\$33,887	\$0	\$14,113	\$48,000	\$0		CANCEL GRANT WITH STATE OF FLORIDA
19		15%	SHERIFF'S ADMINISTRATION OFFICE - BUSHNELL	\$22,034	\$7,345	\$29,379	\$4,500	\$4,500	\$0	\$24,879	\$29,379	\$0		AWARDED CONTRACT 09 14 2010
ERR		69%	BUSHNELL COMMUNITY CENTER	\$12,750	\$4,250	\$17,000	\$11,704	\$11,704	\$0	\$5,296	\$17,000	\$0		AWARDED CONTRACT 09 14 2010
ERR	ERR		<b>PROJECT TOTALS</b>	<b>\$21,133,723</b>	<b>\$23,595</b>	<b>\$21,157,318</b>	<b>\$7,529,526</b>	<b>\$10,627,464</b>	<b>\$419,632</b>	<b>\$10,110,223</b>	<b>\$21,157,319</b>	<b>(\$1)</b>		




SUMTER COUNTY BOARD OF COUNTY COMMISSIONERS  
MEETING DATE – OCTOBER 26, 2010  
FACILITIES DEVELOPMENT PROJECTS

TAB 2) MASTER BUILDING PROJECTS SCHEDULE


ID	Task Name	Duration	Start	Finish	Predecessor	Res Nan	ber 11	November 1	November 21	December 11
							10/17/10/24	10/31	11/7	11/14
1										
2	<b>JUDICIAL CENTER - RENOVATIONS 1ST FLOOR ONLY</b>	<b>1759 days</b>	<b>Wed 2/20/08</b>	<b>Fri 11/14/14</b>						
3	SPACE PROGRAM	75 days	Wed 2/20/08	Mon 6/2/08						
4	EVALUATE EXISTING BUILDING	75 days	Wed 2/20/08	Mon 6/2/08						
5	CONCEPTUAL DESIGN PHASE FOR OPTIONS & FEASIBILITY	225 days	Tue 6/3/08	Tue 5/19/09						
6	FINAL DESIGN - CONSTRUCTION DRAWINGS & SPECIFICATIONS -	90 days	Mon 12/2/13	Fri 4/4/14						
7	BIDDING AND CONSTRUCTION PHASE	160 days	Mon 4/7/14	Fri 11/14/14	6					
8	<b>HISTORIC COURTHOUSE RENOVATIONS 1ST FLOOR</b>	<b>951 days?</b>	<b>Mon 12/3/07</b>	<b>Fri 7/22/11</b>						
9	SPACE PROGRAM	40 days	Wed 2/20/08	Mon 4/14/08						
10	EVALUATE EXISTING BUILDING	39 days	Wed 2/20/08	Fri 4/11/08						
11	CONCEPTUAL DESIGN PHASE FOR OPTIONS & FEASIBILITY	37 days	Mon 3/31/08	Tue 5/20/08						
12	SCBOCC APPROVAL OF FINAL DESIGN PHASE FEES	1 day	Tue 5/27/08	Tue 5/27/08	11					
13	FINAL DESIGN - CONSTRUCTION DRAWINGS & SPECIFICATIONS	535 days	Wed 5/28/08	Tue 6/15/10	12					
14	BIDDING PHASE	60 days	Mon 11/15/10	Fri 2/4/11						
15	CONSTRUCTION PHASE	120 days	Mon 2/7/11	Fri 7/22/11	14					
16		1 day?	Mon 12/3/07	Mon 12/3/07						
17	<b>HISTORIC COURTHOUSE RENOVATIONS 2ND FLOOR</b>	<b>383 days</b>	<b>Mon 3/1/10</b>	<b>Wed 8/17/11</b>						
18	DESIGN PHASE	175 days	Mon 3/1/10	Fri 10/29/10						
19	PERMIT	30 days	Mon 11/1/10	Fri 12/10/10	18					
20	BIDDING	45 days	Mon 11/15/10	Fri 1/14/11						
21	CONSTRUCTION PHASE (upon completion of the 1st floor)	150 days	Mon 1/17/11	Fri 8/12/11	20					
22	FACILITY SET-UP AND OCCUPANCY	3 days	Mon 8/15/11	Wed 8/17/11	21					
23										

Project: JUDICIAL SCHEDULE  
Date: Wed 10/20/10

Task  Progress  Summary  External Tasks  Deadline   
 Split  Milestone  Project Summary  External Milestone 

ID	Task Name	Duration	Start	Finish	Predecessor	Res Nan	ber 11	November 1	November 21	December 11
							10/17/10/24	10/31	11/7	11/14
24	<b>HISTORIC COURTHOUSE RENOVATIONS 3RD FLOOR</b>	<b>383 days</b>	<b>Mon 3/1/10</b>	<b>Wed 8/17/11</b>						
25	DESIGN PHASE	150 days	Mon 3/1/10	Fri 9/24/10						
26	PERMIT	30 days	Mon 9/27/10	Fri 11/5/10	25					
27	BIDDING	45 days	Mon 11/15/10	Fri 1/14/11						
28	CONSTRUCTION PHASE (upon completion of the 2nd floor)	150 days	Mon 1/17/11	Fri 8/12/11	27					
29	FACILITY AND OCCUPANCY	3 days	Mon 8/15/11	Wed 8/17/11	28					
30										
31	<b>HISTORIC COURTHOUSE EXTERIOR BUILDING ENVELOP RENOVATIONS</b>	<b>383 days</b>	<b>Mon 3/1/10</b>	<b>Wed 8/17/11</b>						
32	DESIGN PHASE	150 days	Mon 3/1/10	Fri 9/24/10						
33	PERMIT	30 days	Mon 9/27/10	Fri 11/5/10	32					
34	BIDDING	45 days	Mon 11/15/10	Fri 1/14/11						
35	CONSTRUCTION PHASE	150 days	Mon 1/17/11	Fri 8/12/11	34					
36	FACILITY	3 days	Mon 8/15/11	Wed 8/17/11	35					
37										
38	<b>COURTHOUSE SECURITY VESTIBULE \ RESTROOMS AND SECURITY DOORS FOR BOTH FACILITIES</b>	<b>618 days</b>	<b>Tue 7/1/08</b>	<b>Thu 11/11/10</b>						
39	DESIGN PHASE	229 days	Tue 7/1/08	Fri 5/15/09						
40	PERMIT	5 days	Mon 5/18/09	Fri 5/22/09	39					
41	BIDDING	55 days	Wed 7/29/09	Tue 10/13/09	39					
42	CONSTRUCTION PHASE	260 days	Wed 11/4/09	Tue 11/2/10	41					
43	FACILITY SET-UP & OCCUPANCY	7 days	Wed 11/3/10	Thu 11/11/10	42					
44										
45	<b>JAIL EXPANSION PROJECT INCLUDES THE FOLLOWING FACILITIES: - CORRECTION ACTION PLAN</b>	<b>150 days</b>	<b>Mon 10/4/10</b>	<b>Fri 4/29/11</b>						
46										

Project: JUDICIAL SCHEDULE  
Date: Wed 10/20/10

Task		Progress		Summary		External Tasks		Deadline	
Split		Milestone		Project Summary		External Milestone			

ID	Task Name	Duration	Start	Finish	Predecessors	Res	ber 11	November 1	November 21	December 11
						Nan	10/17/10/24	10/31	11/7	11/14
47	<b>IMMEDIATE NEEDS POD FACILITY</b>	150 days	Mon 10/4/10	Fri 4/29/11						
48	CONTRACT DEFICIENCIES – CORRECTIVE ACTION PLAN	150 days	Mon 10/4/10	Fri 4/29/11						
49	<b>180 BED HOUSING FACILITY</b>	150 days	Mon 10/4/10	Fri 4/29/11						
50	CONTRACT DEFICIENCIES – CORRECTIVE ACTION PLAN	150 days	Mon 10/4/10	Fri 4/29/11						
51	<b>KITCHEN FACILITY</b>	150 days	Mon 10/4/10	Fri 4/29/11						
52	CONTRACT DEFICIENCIES – CORRECTIVE ACTION PLAN	150 days	Mon 10/4/10	Fri 4/29/11						
53	<b>INTAKE &amp; RELEASE FACILITY</b>	150 days	Mon 10/4/10	Fri 4/29/11						
54	CONTRACT DEFICIENCIES – CORRECTIVE ACTION PLAN	150 days	Mon 10/4/10	Fri 4/29/11						
55	<b>VIDEO VISITATION</b>	150 days	Mon 10/4/10	Fri 4/29/11						
56	CONTRACT DEFICIENCIES – CORRECTIVE ACTION PLAN	150 days	Mon 10/4/10	Fri 4/29/11						
57										
58	<b>1988 MAIN JAIL RENOVATION</b>	391 days	Mon 1/18/10	Mon 7/18/11						
59	RFP FOR A/E SERVICES	61 days	Mon 1/18/10	Mon 4/12/10						
60	SCBOCC AWARD A/E CONTRACT	1 day	Tue 4/13/10	Tue 4/13/10	59					
61	DESIGN PHASE	143 days	Wed 4/14/10	Fri 10/29/10	60					
62	RFP FOR GENERAL CONTRACTOR	50 days	Mon 11/15/10	Fri 1/21/11						
63	SCBOCC AWARD CONTRACT	1 day	Mon 1/24/11	Mon 1/24/11	62					
64	CONSTRUCTION PHASE	120 days	Tue 1/25/11	Mon 7/11/11	63					
65	FACILITY SET-UP AND OCCUPANCY	5 days	Tue 7/12/11	Mon 7/18/11	64					
66										
67	<b>THE VILLAGES SUMTER COUNTY SERVICE CENTER &amp; LIBRARY FACILITY</b>	610 days	Mon 5/26/08	Fri 9/24/10						
68	PRELIM - STAFF PROGRAM	110 days	Mon 5/26/08	Fri 10/24/08						
69	A/E RFP	52 days	Mon 2/16/09	Tue 4/28/09	68					


Project: JUDICIAL SCHEDULE  
Date: Wed 10/20/10

Task  Progress  Summary  External Tasks  Deadline 


Split  Milestone  Project Summary  External Milestone 

ID	Task Name	Duration	Start	Finish	Predecessor	Res	ber 11	November 1	November 21	December 11	
						Nan	10/17/10	10/24/10	10/31/11	11/7/11	11/14/11
70	A/E PROGRAM	15 days	Wed 4/29/09	Tue 5/19/09	69						
71	SECHEMATIC DESIGN	20 days	Wed 5/20/09	Tue 6/16/09	70						
72	DESIGN DEVELOPMENT	30 days	Wed 6/17/09	Tue 7/28/09	71						
73	CONSTRUCTION DRAWINGS AND SPECS	60 days	Wed 7/29/09	Tue 10/20/09	72						
74	PERMIT	15 days	Wed 10/21/09	Tue 11/10/09	73						
75	BIDDING	22 days	Fri 10/30/09	Tue 12/8/09	74						
76	CONSTRUCTION PHASE	190.5 days	Tue 12/8/09	Tue 8/31/10	75						
77	FACILITY SET-UP & OCCUPANCY PHASE 1	1 day	Fri 9/17/10	Fri 9/17/10	76						
78	OCCUPANCY PHASE 2	1 day	Fri 9/24/10	Fri 9/24/10							
79											
80	<b>FIRE STATION # 22 BUSHNELL - PROTOTYPE</b>	<b>461 days</b>	<b>Tue 8/18/09</b>	<b>Tue 5/24/11</b>							
81	RFP FOR A/E SERVICES	35 days	Tue 8/18/09	Mon 10/5/09							
82	SELECTION COMMITTEE REVIEW TO SHORT LIST	1 day	Tue 10/13/09	Tue 10/13/09							
83	A/E PRESENTATIONS	1 day	Fri 10/23/09	Fri 10/23/09	82						
84	SCBOCC APPROVE NEGOTIATION	1 day	Tue 10/27/09	Tue 10/27/09	83						
85	STAFF CONTRACT NEGOTIATIONS	5 days	Wed 10/28/09	Tue 11/3/09	84						
86	SCBOCC APPROVE CONTRACT	1 day	Tue 11/10/09	Tue 11/10/09							
87	NOTICE TO PROCEED	1 day	Wed 11/11/09	Wed 11/11/09	86						
88	DESIGN PHASE	78 days	Thu 11/12/09	Mon 3/1/10	87						
89	RFP PHASE FOR GENERAL CONTRACTOR	39 days	Thu 4/8/10	Tue 6/1/10							
90	SELECTION COMMITTEE REVIEW	5 days	Wed 6/2/10	Tue 6/8/10	89						
91	SCBOCC CONTRACT APPROVAL	1 day	Tue 10/12/10	Tue 10/12/10							
92	CONSTRUCTION PHASE	157 days	Wed 10/13/10	Thu 5/19/11	91						

Project: JUDICIAL SCHEDULE  
Date: Wed 10/20/10

Task  Progress  Summary  External Tasks  Deadline   
 Split  Milestone  Project Summary  External Milestone 

ID	Task Name	Duration	Start	Finish	Predecessors	Res	ber 11	November 1	November 21	December 11
						Nan	10/17/10	10/24/10	10/31/11	11/7/11
93	FACILITY SET - UP AND OCCUPANCY	3 days	Fri 5/20/11	Tue 5/24/11	92					
94										
95	<b>FIRE STATION # 31 WILDWOOD - RENOVATION PENDING VE ACTION</b>	<b>476 days</b>	<b>Tue 8/18/09</b>	<b>Tue 6/14/11</b>						
96	RFP FOR A/E SERVICES	35 days	Tue 8/18/09	Mon 10/5/09						
97	SELECTION COMMITTEE REVIEW TO SHORT LIST	1 day	Tue 10/13/09	Tue 10/13/09						
98	A/E PRESENTATIONS	1 day	Fri 10/23/09	Fri 10/23/09						
99	SCBOCC APPROVE NEGOTIATION	1 day	Tue 10/27/09	Tue 10/27/09						
100	STAFF CONTRACT NEGOTIATIONS	5 days	Wed 10/28/09	Tue 11/3/09	99					
101	SCBOCC APPROVE A/ E CONTRACT	1 day	Tue 11/10/09	Tue 11/10/09						
102	NOTICE TO PROCEED	1 day	Wed 11/11/09	Wed 11/11/09	101					
103	DESIGN PHASE	78 days	Thu 11/12/09	Mon 3/1/10	102					
104	RFP PHASE FOR GENERAL CONTRACTOR	39 days	Thu 4/8/10	Tue 6/1/10						
105	SELECTION COMMITTEE REVIEW	5 days	Mon 6/28/10	Fri 7/2/10						
106	SCBOCC CONTRACT APPROVAL	66 days	Tue 9/14/10	Tue 12/14/10						
107	CONSTRUCTION PHASE	127 days	Wed 12/15/10	Thu 6/9/11	106					
108	FACILITY SET - UP AND OCCUPANCY	3 days	Fri 6/10/11	Tue 6/14/11	107					
109										
110	<b>FIRE STATION # 32 OXFORD - RENOVATION - PENDING STATUS</b>	<b>606 days</b>	<b>Tue 8/18/09</b>	<b>Tue 12/13/11</b>						
111	RFP FOR A/E SERVICES	35 days	Tue 8/18/09	Mon 10/5/09						
112	SELECTION COMMITTEE REVIEW TO SHORT LIST	1 day	Tue 10/13/09	Tue 10/13/09						
113	A/E PRESENTATIONS	1 day	Fri 10/23/09	Fri 10/23/09						
114	SCBOCC APPROVE NEGOTIATION	1 day	Tue 10/27/09	Tue 10/27/09						
115	STAFF CONTRACT NEGOTIATIONS	5 days	Wed 10/28/09	Tue 11/3/09	114					

Project: JUDICIAL SCHEDULE Date: Wed 10/20/10	Task Split	 Progress  Milestone	 Summary  Project Summary	 External Tasks  External Milestone	 Deadline 
--	---------------	---	--	--	---

ID	Task Name	Duration	Start	Finish	Predecessor	Res	ber 11	November 1	November 21	December 11
						Nan	10/17/10	10/24/10	10/31/11	11/7/11
116	SCBOCC APPROVE A/E CONTRACT	1 day	Tue 11/10/09	Tue 11/10/09						
117	NOTICE TO PROCEED	1 day	Wed 11/11/09	Wed 11/11/09	116					
118	DESIGN PHASE	78 days	Thu 11/12/09	Mon 3/1/10	117					
119	RFP PHASE FOR GENERAL CONTRACTOR	39 days	Thu 4/8/10	Tue 6/1/10	118					
120	SELECTION COMMITTEE REVIEW	5 days	Mon 6/28/10	Fri 7/2/10	119					
121	SCBOCC GC CONTRACT APPROVAL	1 day	Tue 10/12/10	Tue 10/12/10	120					
122	CONSTRUCTION PHASE	127 days	Wed 6/15/11	Thu 12/8/11	108					
123	FACILITY SET - UP AND OCCUPANCY	3 days	Fri 12/9/11	Tue 12/13/11	122					
124										
125	<b>FIRE STATION # 33 - COLEMAN - PROTOTYPE</b>	<b>460 days</b>	<b>Tue 8/18/09</b>	<b>Mon 5/23/11</b>						
126	RFP FOR A/E SERVICES	35 days	Tue 8/18/09	Mon 10/5/09						
127	SELECTION COMMITTEE REVIEW TO SHORT LIST	1 day	Tue 10/13/09	Tue 10/13/09						
128	A/E PRESENTATIONS	1 day	Fri 10/23/09	Fri 10/23/09						
129	SCBOCC APPROVE NEGOTIATION	5 days	Tue 10/27/09	Mon 11/2/09	128					
130	STAFF CONTRACT NEGOTIATIONS	1 day	Wed 10/28/09	Wed 10/28/09						
131	SCBOCC APPROVE A/E CONTRACT	1 day	Tue 10/12/10	Tue 10/12/10	130					
132	NOTICE TO PROCEED	1 day	Wed 11/11/09	Wed 11/11/09	131					
133	DESIGN PHASE	78 days	Thu 11/12/09	Mon 3/1/10	132					
134	RFP PHASE FOR GENERAL CONTRACTOR	39 days	Thu 4/8/10	Tue 6/1/10	133					
135	SELECTION COMMITTEE REVIEW	5 days	Mon 6/28/10	Fri 7/2/10	134					
136	SCBOCC CONTRACT APPROVAL	1 day	Tue 10/12/10	Tue 10/12/10	135					
137	CONSTRUCTION PHASE	154 days	Wed 10/13/10	Mon 5/16/11	136					
138	FACILITY SET - UP AND OCCUPANCY	5 days	Tue 5/17/11	Mon 5/23/11	137					

Project: JUDICIAL SCHEDULE  
Date: Wed 10/20/10

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone