


SUMTER COUNTY BOARD OF COUNTY COMMISSIONERS
MEETING DATE – MARCH 8, 2011
FACILITIES DEVELOPMENT PROJECTS

INDEX PAGE:

- 1) PROJECT FINANCIAL STATUS REPORT
- 2) MASTER BUILDING PROJECTS SCHEDULE




SUMTER COUNTY BOARD OF COUNTY COMMISSIONERS
MEETING DATE – MARCH 8, 2011
FACILITIES DEVELOPMENT PROJECTS

TAB 1) PROJECT FINANCIAL STATUS REPORT

PROJECT FINANCIAL STATUS REPORT
 COUNTY BUILDING PROJECTS
 PREPARED BY DOUGLAS L CONWAY
 SCBOCC MEETING DATE MARCH 08, 2011

LINE ITEM #	SQUARE FEET	% COMP	PROJECT DESCRIPTION	CIP	RECOMMENDED CIP ADJUSTMENT(S)	REVISED CIP TOTALS	PAYMENT TO DATE	ORIGINAL CONTRACT(S) AMOUNT	CHANGE ORDERS	ANTICIPATED FUTURE ITEMS	REVISED CONTRACT(S) AMOUNT	GAIN OR (LOSS)	COST PER SQ FT	PROJECT STATUS
BUSHNELL CAMPUS RENOVATIONS :														
1	22,000	2%	JUDICIAL CENTER RENOVATIONS 1ST FL	\$3,236,111	\$0	\$3,236,111	\$72,020	\$74,520	\$0	\$3,161,591	\$3,236,111	\$0	\$147	SCHEMATIC DESIGN
2	11,916	7%	HISTORIC COURTHOUSE - 1ST FLOOR -- STATE ATTORNEY	\$1,308,577	\$0	\$1,308,577	\$90,335	\$132,216	\$0	\$1,176,361	\$1,308,577	\$0	\$109.82	DESIGN - CONSTRUCTION DOCUMENTS
3	16,000	1%	HISTORIC COURTHOUSE 2ND FLOOR	\$720,000	\$0	\$720,000	\$6,080	\$41,760	\$0	\$678,240	\$720,000	\$0	\$45	SCHEMATIC DESIGN
4	16,000	1%	HISTORIC COURTHOUSE 3RD FLOOR	\$720,000	\$0	\$720,000	\$6,825	\$43,506	\$0	\$676,494	\$720,000	(\$0)	\$45.00	DESIGN PHASE
5	45,000	1%	HISTORIC COURTHOUSE EXTERIOR ENVELOPE	\$500,000	\$0	\$500,000	\$6,150	\$6,450	\$0	\$493,550	\$500,000	\$0	\$11	DESIGN PHASE
	33,916		BUSHNELL CAMPUS RENOVATIONS TOTAL	\$6,484,688	\$0	\$6,484,688	\$181,410	\$298,452	\$0	\$6,186,236	\$6,484,688	(\$0)	\$191	
JAIL EXPANSION PROJECT FACILITIES														
CONTRACT DEFICIENCIES - CORRECTIVE ACTION PLAN														
6	29,335		IMMEDIATE NEEDS FACILITY											CONTRACT DEFICIENCIES - CORRECTIVE ACTION PLAN
7	19,052		180 BED HOUSING FACILITY											CONTRACT DEFICIENCIES - CORRECTIVE ACTION PLAN
8	5,521		KITCHEN FACILITY											CONTRACT DEFICIENCIES - CORRECTIVE ACTION PLAN
9	44,699		INTAKE AND RELEASE FACILITY											CONTRACT DEFICIENCIES - CORRECTIVE ACTION PLAN
10	1,955		VIDEO VISITATION											CONTRACT DEFICIENCIES - CORRECTIVE ACTION PLAN
			EQUIP - VIDEO CARRELS - LAUNDRY & KITCHEN - BEDS											
			JAIL CONST. MGT FEE											
11			MAIN JAIL (1988) RENOVATIONS	\$1,500,000	\$0	\$1,500,000	\$89,618	\$160,541	\$18,700	\$1,320,759	\$1,500,000	\$0		MECH. ELEC. PLUMB & SECURITY DESIGN
12	45,599	79%	THE VILLAGES SUMTER COUNTY SERVICE CENTER & LIBRARY	\$8,000,000	\$0	\$8,000,000	\$6,343,817	\$6,506,686	\$15,930	\$1,477,384	\$8,000,000	(\$0)	\$175	CONTRACT CLOSE - OUT PHASE
FIRE STATION PROJECTS														
13	5,850	6%	FIRE & RESCUE STATION 31 AT WILDWOOD - RENOVATION	\$658,539	\$0	\$658,539	\$38,061	\$650,601	\$7,938	\$0	\$658,539	\$0	\$113	BOCC TO APPROVE ESB CHANGE ORDER 03 08 2011
14	5,355	6%	FIRE & RESCUE STATION 32 AT OXFORD - RENOVATION	\$700,000	\$0	\$700,000	\$39,286	\$47,268	\$851	\$651,881	\$700,000	(\$0)	\$131	BOCC TO APPROVE ESB CHANGE ORDER 03 22 2011
15	7,870	37%	FIRE & RESCUE STATION 22 AT WEST BUSHNELL - PROTOTYPE	\$1,170,134	\$0	\$1,170,134	\$431,131	\$1,151,247	\$18,888	\$0	\$1,170,135	(\$0)	\$149	STRUCTURE BEING CONSTRUCTED
16	7,870	11%	FIRE & RESCUE STATION 33 AT COLEMAN - PROTOTYPE	\$1,341,523	\$0	\$1,341,523	\$147,648	\$1,313,900	\$27,624	\$0	\$1,341,524	(\$1)	\$170	FOUNDATION CONSTRUCTION UNDER WAY
FACILITIES MAINTENANCE PROJECTS														
FEMA GROUNDHOG DAY GRANTS														
				*										
17		56%	LAKE PANASOFFKEE COMMUNITY CENTER - phase 1	\$36,000	\$12,000	\$48,000	\$27,000	\$33,887	\$0	\$14,113	\$48,000	\$0		CANCEL GRANT WITH STATE OF FLORIDA
18		15%	SHERIFF'S ADMINISTRATION OFFICE - BUSHNELL	\$22,034	\$7,345	\$29,379	\$4,500	\$4,500	\$0	\$24,879	\$29,379	\$0		AWARDED CONTRACT 09 14 2010
19		69%	BUSHNELL COMMUNITY CENTER	\$12,750	\$4,250	\$17,000	\$11,704	\$11,704	\$0	\$5,296	\$17,000	\$0		AWARDED CONTRACT 09 14 2010
19	284,022		PROJECT TOTALS	\$19,925,668	\$23,595	\$19,949,263	\$7,314,176	\$10,178,786	\$89,931	\$9,680,548	\$19,949,265	(\$2)		



SUMTER COUNTY BOARD OF COUNTY COMMISSIONERS
MEETING DATE – MARCH 8, 2011
FACILITIES DEVELOPMENT PROJECTS

TAB 2) MASTER BUILDING PROJECTS SCHEDULE

ID	Task Name	Duration	Start	Finish	January 21			February 11		March
					1/23	1/30	2/6	2/13	2/20	2/27
1										
2	JUDICIAL CENTER - RENOVATIONS 1ST FLOOR ONLY	1759 days	Wed 2/20/08	Fri 11/14/14						
3	✓ SPACE PROGRAM	75 days	Wed 2/20/08	Mon 6/2/08						
4	✓ EVALUATE EXISTING BUILDING	75 days	Wed 2/20/08	Mon 6/2/08						
5	✓ CONCEPTUAL DESIGN PHASE FOR OPTIONS & FEASIBILITY	225 days	Tue 6/3/08	Tue 5/19/09						
6	FINAL DESIGN - CONSTRUCTION DRAWINGS & SPECIFICATIONS -	90 days	Mon 12/2/13	Fri 4/4/14						
7	BIDDING AND CONSTRUCTION PHASE	160 days	Mon 4/7/14	Fri 11/14/14						
8	HISTORIC COURTHOUSE RENOVATIONS 1ST FLOOR	1010 days	Wed 2/20/08	Mon 1/2/12						
9	✓ SPACE PROGRAM	40 days	Wed 2/20/08	Mon 4/14/08						
10	✓ EVALUATE EXISTING BUILDING	39 days	Wed 2/20/08	Fri 4/11/08						
11	✓ CONCEPTUAL DESIGN PHASE FOR OPTIONS & FEASIBILITY	37 days	Mon 3/31/08	Tue 5/20/08						
12	✓ SCBOCC APPROVAL OF FINAL DESIGN PHASE FEES	1 day	Tue 5/27/08	Tue 5/27/08						
13	FINAL DESIGN - CONSTRUCTION DRAWINGS & SPECIFICATIONS	535 days	Wed 5/28/08	Tue 6/15/10						
14	RFP FOR GENERAL CONTRACTOR PHASE	75 days	Thu 3/31/11	Wed 7/13/11						
15	CONSTRUCTION PHASE	120 days	Thu 7/14/11	Wed 12/28/11						
16	FACILITY SET -UP AND OCCUPANCY	3 days	Thu 12/29/11	Mon 1/2/12						
17	HISTORIC COURTHOUSE RENOVATIONS 2ND FLOOR	511 days	Mon 3/1/10	Mon 2/13/12						
18	DESIGN PHASE	261 days	Mon 3/1/10	Mon 2/28/11						
19	PERMIT PHASE	30 days	Tue 3/1/11	Mon 4/11/11						
20	RFP FOR GENERAL CONTRACTOR PHASE	75 days	Thu 3/31/11	Wed 7/13/11						
21	CONSTRUCTION PHASE	150 days	Thu 7/14/11	Wed 2/8/12						
22	FACILITY SET-UP AND OCCUPANCY	3 days	Thu 2/9/12	Mon 2/13/12						
23										

Project: JUDICIAL SCHEDULE
Date: Wed 3/2/11

Task  Progress  Summary  External Tasks  Deadline 
 Split  Milestone  Project Summary  External Milestone 

ID	Task Name	Duration	Start	Finish	January 21		February 11		March
					1/23	1/30	2/6	2/13	2/20
24	HISTORIC COURTHOUSE RENOVATIONS 3RD FLOOR	511 days	Mon 3/1/10	Mon 2/13/12					
25	DESIGN PHASE	261 days	Mon 3/1/10	Mon 2/28/11					
26	PERMIT PHASE	30 days	Tue 3/1/11	Mon 4/11/11					
27	RFP FOR GENERAL CONTRACTOR	75 days	Thu 3/31/11	Wed 7/13/11					
28	CONSTRUCTION PHASE	150 days	Thu 7/14/11	Wed 2/8/12					
29	FACILITY SET -UP AND OCCUPANCY	3 days	Thu 2/9/12	Mon 2/13/12					
30									
31	HISTORIC COURTHOUSE EXTERIOR BUILDING ENVELOP RENOVATIONS	511 days	Mon 3/1/10	Mon 2/13/12					
32	DESIGN PHASE	242 days	Mon 3/1/10	Tue 2/1/11					
33	PERMIT PHASE	30 days	Wed 2/2/11	Tue 3/15/11					
34	RFP FOR GENERAL CONTRACTOR PHASE	75 days	Thu 3/31/11	Wed 7/13/11					
35	CONSTRUCTION PHASE	150 days	Thu 7/14/11	Wed 2/8/12					
36	FACILITY SET - UP AND OCCUPANCY	3 days	Thu 2/9/12	Mon 2/13/12					
37									
38									
39									
40									
41									
42									
43									
44									
45									
46									

Project: JUDICIAL SCHEDULE
Date: Wed 3/2/11

Task Progress
 Split Milestone Summary
 Project Summary External Tasks
 External Milestone Deadline


ID	Task Name	Duration	Start	Finish	January 21			February 11		March
					1/23	1/30	2/6	2/13	2/20	2/27
47	✓ JAIL EXPANSION PROJECT INCLUDES THE FOLLOWING FACILITIES: - CORRECTION ACTION PLAN	150 days	Mon 10/4/10	Fri 4/29/11						
48										
49	✓ IMMEDIATE NEEDS POD FACILITY	150 days	Mon 10/4/10	Fri 4/29/11						
50	✓ CONTRACT DEFICIENCIES – CORRECTIVE ACTION PLAN	150 days	Mon 10/4/10	Fri 4/29/11						
51	✓ 180 BED HOUSING FACILITY	150 days	Mon 10/4/10	Fri 4/29/11						
52	✓ CONTRACT DEFICIENCIES – CORRECTIVE ACTION PLAN	150 days	Mon 10/4/10	Fri 4/29/11						
53	✓ KITCHEN FACILITY	150 days	Mon 10/4/10	Fri 4/29/11						
54	✓ CONTRACT DEFICIENCIES – CORRECTIVE ACTION PLAN	150 days	Mon 10/4/10	Fri 4/29/11						
55	✓ INTAKE & RELEASE FACILITY	150 days	Mon 10/4/10	Fri 4/29/11						
56	✓ CONTRACT DEFICIENCIES – CORRECTIVE ACTION PLAN	150 days	Mon 10/4/10	Fri 4/29/11						
57	✓ VIDEO VISITATION	150 days	Mon 10/4/10	Fri 4/29/11						
58	✓ CONTRACT DEFICIENCIES – CORRECTIVE ACTION PLAN	150 days	Mon 10/4/10	Fri 4/29/11						
59										
60	1988 MAIN JAIL RENOVATION	514 days	Mon 1/18/10	Thu 1/5/12						
61	✓ RFP FOR A/E SERVICES	61 days	Mon 1/18/10	Mon 4/12/10						
62	✓ SCBOCC AWARD A/E CONTRACT	1 day	Tue 4/13/10	Tue 4/13/10						
63	DESIGN PHASE	251 days	Wed 4/14/10	Wed 3/30/11						
64	PERMIT PHASE	75 days	Thu 3/31/11	Wed 7/13/11						
65	RFP FOR GENERAL CONTRACTOR	75 days	Thu 3/31/11	Wed 7/13/11						
66	SCBOCC AWARD CONTRACT	1 day	Thu 7/14/11	Thu 7/14/11						
67	CONSTRUCTION PHASE	120 days	Fri 7/15/11	Thu 12/29/11						
68	FACILITY SET-UP AND OCCUPANCY	5 days	Fri 12/30/11	Thu 1/5/12						
69										

Project: JUDICIAL SCHEDULE
Date: Wed 3/2/11

Task  Progress  Summary  External Tasks  Deadline 
 Split  Milestone  Project Summary  External Milestone 

ID	Task Name	Duration	Start	Finish	January 21			February 11		March
					1/23	1/30	2/6	2/13	2/20	2/27
70										
71										
72	FIRE STATION # 22 BUSHNELL - PROTOTYPE	444 days	Tue 8/18/09	Fri 4/29/11						
73	✓ RFP FOR A/E SERVICES	35 days	Tue 8/18/09	Mon 10/5/09						
74	✓ SELECTION COMMITTEE REVIEW TO SHORT LIST	1 day	Tue 10/13/09	Tue 10/13/09						
75	✓ A/E PRESENTATIONS	1 day	Fri 10/23/09	Fri 10/23/09						
76	✓ SCBOCC APPROVE NEGOTIATION	1 day	Tue 10/27/09	Tue 10/27/09						
77	✓ STAFF CONTRACT NEGOTIATIONS	5 days	Wed 10/28/09	Tue 11/3/09						
78	✓ SCBOCC APPROVE CONTRACT	1 day	Tue 11/10/09	Tue 11/10/09						
79	✓ NOTICE TO PROCEED	1 day	Wed 11/11/09	Wed 11/11/09						
80	✓ DESIGN PHASE	78 days	Thu 11/12/09	Mon 3/1/10						
81	✓ RFP PHASE FOR GENERAL CONTRACTOR	39 days	Thu 4/8/10	Tue 6/1/10						
82	✓ SELECTION COMMITTEE REVIEW	5 days	Wed 6/2/10	Tue 6/8/10						
83	✓ SCBOCC CONTRACT APPROVAL	1 day	Tue 10/12/10	Tue 10/12/10						
84	CONSTRUCTION PHASE	107 days	Mon 11/29/10	Tue 4/26/11						
85	FACILITY SET - UP AND OCCUPANCY	3 days	Wed 4/27/11	Fri 4/29/11						
86										
87	FIRE STATION # 31 WILDWOOD - RENOVATION -- BOCC TO APPROVE VE CHANGE ORDER 03 08 2011	536 days	Tue 8/18/09	Tue 9/6/11						
88	✓ RFP FOR A/E SERVICES	35 days	Tue 8/18/09	Mon 10/5/09						
89	✓ SELECTION COMMITTEE REVIEW TO SHORT LIST	1 day	Tue 10/13/09	Tue 10/13/09						
90	✓ A/E PRESENTATIONS	1 day	Fri 10/23/09	Fri 10/23/09						
91	✓ SCBOCC APPROVE NEGOTIATION	1 day	Tue 10/27/09	Tue 10/27/09						
92	✓ STAFF CONTRACT NEGOTIATIONS	5 days	Wed 10/28/09	Tue 11/3/09						

Project: JUDICIAL SCHEDULE
Date: Wed 3/2/11

Task  Progress  Summary  External Tasks  Deadline 
 Split  Milestone  Project Summary  External Milestone 

ID	Task Name	Duration	Start	Finish	Predecessor	January 21			February 11		March
						1/23	1/30	2/6	2/13	2/20	2/27
93	SCBOCC APPROVE A/ E CONTRACT	1 day	Tue 11/10/09	Tue 11/10/09							
94	NOTICE TO PROCEED	1 day	Wed 11/11/09	Wed 11/11/09	93						
95	DESIGN PHASE	78 days	Thu 11/12/09	Mon 3/1/10	94						
96	RFP PHASE FOR GENERAL CONTRACTOR	39 days	Thu 4/8/10	Tue 6/1/10							
97	SELECTION COMMITTEE REVIEW	5 days	Mon 6/28/10	Fri 7/2/10							
98	SCBOCC CONTRACT APPROVAL	1 day	Tue 3/8/11	Tue 3/8/11							
99	CONSTRUCTION PHASE	127 days	Wed 3/9/11	Thu 9/1/11	98						
100	FACILITY SET - UP AND OCCUPANCY	3 days	Fri 9/2/11	Tue 9/6/11	99						
101											
102	FIRE STATION # 32 OXFORD - RENOVATION - BOCC TO APPROVE VE CHANGE ORDER 03 22 2011	546 days	Tue 8/18/09	Tue 9/20/11							
103	RFP FOR A/E SERVICES	35 days	Tue 8/18/09	Mon 10/5/09							
104	SELECTION COMMITTEE REVIEW TO SHORT LIST	1 day	Tue 10/13/09	Tue 10/13/09							
105	A/E PRESENTATIONS	1 day	Fri 10/23/09	Fri 10/23/09							
106	SCBOCC APPROVE NEGOTIATION	1 day	Tue 10/27/09	Tue 10/27/09							
107	STAFF CONTRACT NEGOTIATIONS	5 days	Wed 10/28/09	Tue 11/3/09	106						
108	SCBOCC APPROVE A/E CONTRACT	1 day	Tue 11/10/09	Tue 11/10/09							
109	NOTICE TO PROCEED	1 day	Wed 11/11/09	Wed 11/11/09	108						
110	DESIGN PHASE	78 days	Thu 11/12/09	Mon 3/1/10	109						
111	RFP PHASE FOR GENERAL CONTRACTOR	39 days	Thu 4/8/10	Tue 6/1/10	110						
112	SELECTION COMMITTEE REVIEW	5 days	Mon 6/28/10	Fri 7/2/10	111						
113	SCBOCC GC CONTRACT APPROVAL	1 day	Tue 3/22/11	Tue 3/22/11	112						
114	CONSTRUCTION PHASE	127 days	Wed 3/23/11	Thu 9/15/11	113						
115	FACILITY SET - UP AND OCCUPANCY	3 days	Fri 9/16/11	Tue 9/20/11	114						

Project: JUDICIAL SCHEDULE
Date: Wed 3/2/11

Task  Progress  Summary  External Tasks  Deadline 

Split  Milestone  Project Summary  External Milestone 

ID	Task Name	Duration	Start	Finish	January 21			February 11		March
					1/23	1/30	2/6	2/13	2/20	2/27
116										
117										
118	FIRE STATION # 33 - COLEMAN - PROTOTYPE	519 days	Tue 8/18/09	Fri 8/12/11						
119	✓ RFP FOR A/E SERVICES	35 days	Tue 8/18/09	Mon 10/5/09						
120	✓ SELECTION COMMITTEE REVIEW TO SHORT LIST	1 day	Tue 10/13/09	Tue 10/13/09						
121	✓ A/E PRESENTATIONS	1 day	Fri 10/23/09	Fri 10/23/09						
122	✓ SCBOCC APPROVE NEGOTIATION	5 days	Tue 10/27/09	Mon 11/2/09						
123	✓ STAFF CONTRACT NEGOTIATIONS	1 day	Wed 10/28/09	Wed 10/28/09						
124	✓ SCBOCC APPROVE A/E CONTRACT	1 day	Tue 10/12/10	Tue 10/12/10						
125	✓ NOTICE TO PROCEED	1 day	Wed 11/11/09	Wed 11/11/09						
126	✓ DESIGN PHASE	78 days	Thu 11/12/09	Mon 3/1/10						
127	✓ RFP PHASE FOR GENERAL CONTRACTOR	39 days	Thu 4/8/10	Tue 6/1/10						
128	✓ SELECTION COMMITTEE REVIEW	5 days	Mon 6/28/10	Fri 7/2/10						
129	✓ SCBOCC CONTRACT APPROVAL	1 day	Tue 10/12/10	Tue 10/12/10						
130	CONSTRUCTION PHASE	175 days	Mon 12/6/10	Fri 8/5/11						
131	FACILITY SET - UP AND OCCUPANCY	5 days	Mon 8/8/11	Fri 8/12/11						

Project: JUDICIAL SCHEDULE
Date: Wed 3/2/11

Task  Progress  Summary  External Tasks  Deadline 

Split  Milestone  Project Summary  External Milestone 