

Document 00530 - Change Order

No. 2

PROJECT: Morse Boulevard Phase 1, 1A, and 2 ITB#135-0-2009/AT
 DATE OF ISSUANCE: EFFECTIVE DATE:

OWNER: Sumter County Board of County Commissioners

ENGINEER'S Job No: 142109001, 142109003, and 142109004

CONTRACTOR: C.W. Roberts Contracting, Inc. ENGINEER: Kimley-Horn and Associates, Inc.

You are directed to make the following changes in the Contract Documents.

Description: 21 additional days to complete the project, due to manufacturing time on the controller cabinet for the signalization portion of the project.


Attachments: (List documents supporting change):

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES:
Original Contract Price § 985,703.13	Original Contract Times: 100 Days Substantial Completion: 100 Days Ready for final payment: 100 Days
Net changes from previous CO No. 1 to § 12,150.00	Net change from previous CO No. 1 to No.
Contract Price prior to this Change Order § 997,853.13	Contract Times prior to this Change Order Substantial Completion: 100 Days Ready for final payment: 100 Days
Net Increase/Decrease of this Change Order 0.00	Net Increase of this Change Order 21 days
Contract Price with all approved Change Orders § 997,853.13	Contract Times with all approved Change Orders Substantial Completion: 121 Days Ready for final payment: 121 Days

RECOMMENDED:
KIMLEY-HORN AND ASSOCIATES, INC.

APPROVED:
BOARD OF CO. COMMISSIONERS

ACCEPTED:

* By: 
Engineer (Authorized Signature)

By: _____
Owner (Authorized Signature)

By: _____
Contractor (Authorized Signature)

Date: 11.20.2009

Date: _____

Date: _____

ECDC No. 1910-B


* SUBJECT TO ATTACHED
CONDITIONS DATED 11.20.2009
By KHA MEMORANDUM.



Memorandum

■
Suite 101
1321 SE 25th Loop
Ocala, Florida
34471

To: Bill Stevens, Jr., PE – Sumter County Public Works Department

From: Richard V. Busche, PE – KHA 

Date: November 20, 2009

Re: Morse Boulevard Construction Phase Services
KHA Project Numbers: 142109006, 142109007, & 142109008

In response to the proposed Change Order Number 2, which requests an increase in contract time from 100 days to 121 days without a change in contract price, we recommend the following:

The Contractor has requested additional time due to delay associated with the acquisition of signalization controller cabinets. This issue was raised by the Contractor early in the project timeline, but they then reported that they were able to obtain the controller cabinets within the 100 day contract time. Within the last few days, the Contractor has determined that the controller cabinets will not be able to be obtained within the 100 day contract time.

The Engineer recommends approval of the requested 21 day extension, subject to the following conditions:


1. The increased contract time applies specifically, and only, to the final installation of the signal cabinet controllers in the Morse Boulevard Phase 1 contract work at San Marino Drive. All other items in the Phase 1 contract, and all items in the Carrara Drive, Phase 1A and Phase 2 contracts are not affected by this extension. The signal at Rio Grande should be fully operational on or before November 24, 2009.
2. The signalized intersections must be safe and operational to the satisfaction of the Engineer and County during the time between the end of the contract time (November 24, 2009) and the installation of the final signal components.



3. The Contractor must give 48 hours notice to the County and Engineer prior to performing the final signal component installations.

If additional clarification is needed please let me know.

Cc: Gary Kuhl – Sumter County Public Works
Dale Parrett – Sumter County Public Works



C. W. ROBERTS CONTRACTING, INC.



November 17, 2009

Mr. Richard V. Busche, P. E.
Kimley-Horn and Associates, Inc.
1321 SE 25th Loop, Suite 101
Ocala, FL 34471


RE: Morse Boulevard

SUBJ: Time Extension

Mr. Busche:

Per our conversation, C. W. Roberts Contracting, Inc. respectfully request that an additional 21 days be added to the contract, bringing the total contract time to 121 days. The additional time is being requested due to the delay in acquisition of the signalization controller cabinet from the manufacturer. If you have any questions or comments please feel free to call.

Sincerely,
C. W. ROBERTS CONTRACTING, INC.


D. Bradley McNeill
Area Manager

DBM/so

HOSFORD OFFICE:
P.O. BOX 188
HOSFORD, FLORIDA 32334
PHONE: (850) 379-8116
FAX: (850) 379-8188

FREEPORT OFFICE:
160 INDUSTRIAL PARK ROAD
FREEPORT, FLORIDA 32439
PHONE: (850) 835-3500
FAX: (850) 835-3519

WILDWOOD OFFICE:
4208 COUNTY ROAD 124-A
WILDWOOD, FLORIDA 34785
PHONE: (352) 330-2540
FAX: (352) 330-2609

PANAMA CITY OFFICE:
1603 BAY AVENUE
PANAMA CITY, FLORIDA 32405
PHONE: (850) 769-6640
FAX: (850) 769-7775