



CHANGE ORDER NO. 2

Project: ITB # 001-0-2020/RS, Sumter County C-466 and Preston Drive Signal Construction

Contractor: Traffic Engineering and Management, LLC

Project Description: C-466 and Preston Drive Signal Construction

DATE OF ISSUANCE: 3/9/2021 EFFECTIVE DATE 3/9/2021

The following changes to the contract will be incorporated: fourteen (14) days for electrical permitting delay beyond the contractors control. Fourteen (14) days for electrical meter installation delay beyond the contractors control. General condition of the contract article 4.05 (C) states "If Contractor's performance or progress is delayed, disrupted, or interfered with by unanticipated causes not the fault of and beyond the control of Owner, Contractor, etc..." Per article 11.08, In total, twenty-eight (28) days will be added to the contract.

ATTACHMENTS: Yes

CHANGE IN CONTRACT PRICE ORIGINAL CONTRACT PRICE \$488,190.00	Original Contract Duration: 260 days Final Completion: 11/25/2020
Net Change From Previous Change Orders: \$0.00	Net Change From Previous Change Orders 0 days
Contract Price Prior to this Change Order: \$488,190.00	Contract Duration Prior to this Change Order: 260 days Final Completion: 11/25/2020
Net Increase (Decrease) This Change Order: \$0.00	Net Increase (Decrease) this Change Order: 28 days
Contract Price with All Change Orders: \$488,190.00	Contract Duration with Approved Change Orders: 288 days Final Completion: 12/23/2020

RECOMMENDED

APPROVED

ACCEPTED:

By: **Shailesh Patel**
Digitally signed by Shailesh Patel
 DN: cn=Shailesh Patel, o=Sumter
 County, ou=Public Works,
 email=shailesh.patel@sumtercou
 nty.fl.gov, c=US
 Date: 2021.03.01 08:33:04 -05'00'

By: _____

By: **Albert A Zirpoli**
Digitally signed by Albert A
 Zirpoli
 Date: 2021.02.25 09:20:25 -05'00'

County PM

County

Contractor

DATE 3/01/2021

DATE _____

DATE 2/25/2021