

CHANGE ORDER NO. 3

Project: ITB # 039-0-2021/RS

Contractor: Watson Civil Construction, Inc.

Project Description: Buena Vista Boulevard Extension from Meggison Road to SR 44

DATE OF ISSUANCE: 02/14/2023

EFFECTIVE DATE: 02/14/2023

The following changes to the contract will be incorporated:

- (1) The Plans did not show slope pavement in front of the end bent caps. To prevent future maintenance, 4" concrete slope pavement was constructed. The cost of the additional work 1 LS @ \$4,041.81
- (2) (NOI # 10) Portion of the Embankment work was deleted due to excessive embankment material found at the new roadway area resulted in a credit. Delete 1 LS @ \$11,299.27
- (3) (NOI # 11) Clay type material was found at the underdrain locations. The cost to replace clay material 1 LS @ \$10,556.83
- (4) (NOI # 14) The contractor is due money for additional work but refused to accept Engineer's estimate. Proposing to process Unilateral Agreement for the following items:
 - Added shoulder barrier wall at the new bridge to improve safety.
 - Curb and Gutter barrier sloped end treatments were identified in the plans but missing pay item.
 The Engineers estimate 1 LS @ \$47,927.00

* Due to above changes, net increase to the contract amount by \$51,226.37

- (5) The contractor and County both agreed that Hurricane Ian and Nicole affected project progress.

Add non-compensable six (6) calendar days per article 4.05, and 11.08 to the contract.

Per article 11.05 of the bid package, Owner-Authorized Changes in the Work (A) Without invalidating the Contract and without notice to any surety, Owner may, at any time or from time to time, order additions, deletions, or revisions in the Work. Changes involving the design (as set forth in the Drawings, Specifications, or otherwise) or other engineering or technical matters will be supported by Engineer's recommendation. (B) Such changes may be accomplished by a Change Order if Owner and Contractor have agreed as to the effect if any, of the changes on Contract Times or Contract Price; or by a Work Change Directive."

ATTACHMENTS: Yes

CHANGE IN CONTRACT PRICE ORIGINAL CONTRACT PRICE \$16,183,622.28	Original Contract TIME: 314 days Final Completion: 11/26/2022
Net Increase (Decrease) From Previous Change Orders: (\$69,828.45)	Net Increase From Previous Change Orders 0 days
Contract Price Prior to this Change Order: \$ 16,113,793.83	Contract Times Prior to This Change Order: 314 days Final Completion: 11/26/2022
Net Increase (Decrease) This Change Order: \$51,226.37	Net Change This Change Order: 6 days

Contract Price with All Change Orders: \$16,165,020.20	Contract Times with Approved Change Orders: 320 days Final Completion: 12/02/2022
---	--


RECOMMENDED

APPROVED

ACCEPTED:

By: **Shailesh Patel**
Digitally signed by Shailesh Patel
 DN: cn=Shailesh Patel, o=Sumter
 County, ou=Public Works,
 email=shailesh.patel@sumterco
 untyfl.gov, c=US
 Date: 2023.02.08 07:02:26 -05'00'

By: _____

By: 

County PM

County

Contractor

DATE 2/8/2023

DATE _____

DATE 2/7/2023