



CHANGE ORDER NO. 1

Project: ITB # 044-0-2022/EM

Contractor: American Construction Services, Inc.

Project Description: C 470 Sidewalk Improvements from CR 461 to CR 439

DATE OF ISSUANCE: 06/27/2023

EFFECTIVE DATE: 06/27/2023

The following changes to the contract will be incorporated:

- County requested changes to the plan to improve CR 439 crosswalk pedestrian safety at C 470. Warning sign W11- and Arrow Plaque W16-7P were added per MUTCD guideline. Due to the material procurement time, the contractor and County both agreed to extend the project duration. Add non-compensable sixty-nine (69) days per article 4.05, 11.08, and 11.09 to the contract for the material procurement and installation.

ATTACHMENTS: Yes

CHANGE IN CONTRACT PRICE ORIGINAL CONTRACT PRICE \$235,241.73	Original Contract Time: 90 days Final Completion: 04/02/2023
Net Change From Previous Change Orders: (0)	Net Change From Previous Change Orders 0 days
Contract Price Prior to this Change Order: \$235,341.73	Contract Times Prior to This Change Order: 90 days Final Completion: 04/02/2023
Net Increase (Decrease) This Change Order: \$3,650.00	Net Change This Change Order: 69 days Final Completion: 06/10/2023
Contract Price with All Change Orders: \$238,891.73	Contract Times with Approved Change Orders: 159 days Final Completion (all items): 06/10/2023

RECOMMENDED

APPROVED

ACCEPTED:

By: **Shailesh Patel**
County PM

Digitally signed by Shailesh Patel
DN: cn=Shailesh Patel, ou=Sumter
County, ou=Public Works,
email=shailesh.patel@sumtercou
tyfl.gov, c=US
Date: 2023.06.19 14:24:10 -0400

By: _____
County

By: *Carla D. Boyce*
Contractor

Date 06/19/2023

Date _____

Date 6/19/2023