



CHANGE ORDER NO. 1

Project: ITB # 045-0-2022/EM

Contractor: Earthscapes Unlimited Inc.

Project Description: Marsh Bend Trail Four Lane Widening Project

DATE OF ISSUANCE: 09/05/2023

EFFECTIVE DATE: 09/05/2023

The following changes to the contract will be incorporated:

- Add three (3) days to the contract duration for County observed holidays (04/07/2023 – Good Friday), (05/29/2023 – Memorial Day, (07/04/2023 – Independence day) Per article 7.02 (b) of the contract documents.
- Add four (4) days to the contract for abnormal weather (rain days) per article 4.05
- Add non-compensable fifty-four (54)days per article 4.05, 11.08, and 11.09 to the contract for the Reagan Road storm water pipe rerouting between Structure D-315 and Ex. D2-2 resolution.

Per article 11.05 of the bid package, Owner-Authorized Changes in the Work (A) Without invalidating the Contract and without notice to any surety, Owner may, at any time or from time to time, order additions, deletions, or revisions in the Work. Changes involving the design (as set forth in the Drawings, Specifications, or otherwise) or other engineering or technical matters will be supported by Engineer’s recommendation. (B) Such changes may be accomplished by a Change Order if Owner and Contractor have agreed as to the effect if any, of the changes on Contract Times or Contract Price; or by a Work Change Directive.”

ATTACHMENTS: Yes

CHANGE IN CONTRACT PRICE ORIGINAL CONTRACT PRICE \$2,487,692.28	Original Contract TIME: 230 days Final Completion: 8/22/2023
Net Increase (Decrease) From Previous Change Orders: \$0.00	Net Increase From Previous Change Orders 0 days
Contract Price Prior to this Change Order: \$2,487,692.28	Contract Times Prior to This Change Order: 230 days Final Completion: 8/22/2023
Net Increase (Decrease) This Change Order: \$0.00	Net Change This Change Order: days 61
Contract Price with All Change Orders: \$2,487,692.28	Contract Times with Approved Change Orders: 291 days Final Completion: 10/22/2023

RECOMMENDED

Shailesh
Patel

Digitally signed by Shailesh Patel
DN: cn=Shailesh Patel, o=Sumter
County, ou=Public Works,
email=shailesh.patel@sumtercou
ntyfl.gov, c=US
Date: 2023.08.22 11:32:20 -04'00'

By: _____

County PM

DATE 8/22/2023

APPROVED

By: _____

County

DATE _____

ACCEPTED:

Philli
p
Hisey

Digitally
signed by
Phillip Hisey

Date:
2023.08.28
09:55:01 ®
-04'00'

By: _____

Contractor

DATE _____